

Department of Agriculture  
 Agricultural Training Institute - Central Office  
 Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)  
 For the Second Quarter Ending June 30, 2018

Agency/ Department/ Address	Publicized Project/Program/Activity (Amount in Million Pesos)							Status of Publicized Project/Program/Activity (Amount in Million Pesos)						Remarks		
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects		Review Undertaken	
			Original	Revised				Original	Revised						Auditorial/ Legal	Technical Review
A	B	C	D		E	F	G	H		I	J	K	L	M		N
ATI	Construction of the Third Floor of the Rural Development Education Center (RDEC) Building, ATI Central Office	ATI-CO	24,576,074.11		First R+J Builders Phils., Corp.		13-Jul-17	08-Jan-18	15-May-18	90.03%	22,126,747.48	Approved time extension due to the variation order & weather				On-Going Construction
ATI	Retrofitting Works of Lower Ground Basement at Left End Wing and Construction of Powerhouse	ATI-CO	31,765,674.61		First R+J Builders Phils., Corp.		13-Sep-17	26-Nov-17	15-May-18	83.01%	26,368,597.54	Approved time extension due to variation order & weather				On-Going Construction (Actual date started was October 16, 2017)
ATI	Completion of the Repair/Rehabilitation of the Cafeteria and Function Hall (Second Floor), ATI Central Office	ATI-CO	11,879,623.32		Reygem Builders		08-Jan-18	08-Apr-18	01-Jul-18	70.08%	8,325,826.11	Approved time extension due to variation order & weather				On-Going Construction
ATI	Repainting Works and Replacement of Worn-out Windows of ATI Central Office	ATI-CO	6,311,276.12		T.M. Abad Construction		03-Mar-18	30-May-18	30-Jul-18	60.15%	3,795,930.22	Approved time extension due to variation order & weather				On-Going Construction
ATI	Retrofitting Works of Upper Ground Floor, ATI Central Office Main Building	ATI-CO	11,529,082.98		First R+J Builders Phils., Corp.					0.00%		Notice to Proceed is already issued. However, mobilization is on hold because offices are still not yet vacated/available				Not yet started
ATI	Retrofitting Works of Lower Ground Floor, ATI Central Office Main Building	ATI-CO	16,960,574.36		First R+J Builders Phils., Corp.					0.00%		Notice to Proceed is already issued. However, mobilization is on hold because offices are still not yet vacated/available				Not yet started
ATI	Installation of Electrical Feeder lines from the Main Circuit Breaker to RDEC Building	ATI-CO	5,542,542.15		First R+J Builders Phils., Corp.		03-Oct-17	18-Dec-18	18-May-18	100.00%	5,542,542.15	Temporary suspended due of some area was affected by the construction of the powerhouse				Completed

Submitted by:

  
 Arch. Levi B. Reyes

AO III, Head-INFRA Support Office

RECEIVED  
 7/2/18  
 3:13 PM