



Department of Agriculture  
 Agricultural Training Institute - Central Office  
 Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)  
 For the Fourth Quarter Ending December 31, 2017

Agency/ Department/ Address	Publicized Project/Program/Activity (Amount in Million Pesos)							Status of Publicized Project/Program/Activity (Amount in Million Pesos)						Remarks		
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contracto r's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects		Review Undertaken	
			Original	Revised				Original	Revised						Auditorial/ Legal	Technical Review
			D					H							I	J
ATI	Reair/Retrofitting Works at 2nd Floor Left Wing (Former PPD Office)	ATI-CO	8,716,918.12		First R+J Builders Phils., Corp.		09-Feb-16	09-May-16	08-Sep-17	100%	8,716,918.12	No available office to transfer PPD				Accomplished Project
ATI	Reair/Improvement of 4th Floor Right Wing	ATI-CO	7,448,482.91		First R+J Builders Phils., Corp.		16-May-17	13-Aug-17	15-Sep-17	100%	7,448,482.91	Submitted request for time extension due to unavailability of area				Accomplished Project
ATI	Replacement of worn-out & delapidated downspout including waterproofing of all concrete ledges (ATI Main Bldg.)	ATI-CO	3,099,392.01		First R+J Builders Phils., Corp.		12-Jul-17	31-Aug-17	19-Nov-17	100%	3,099,392.01	Submitted request for time extension due to weather condition.				Accomplished Project
ATI	Construction of the Third Floor of the Rural Development Education Center (RDEC) Building, ATI Central Office	ATI-CO	24,576,074.11		First R+J Builders Phils., Corp.		12-Jul-17	08-Jan-18		31%	7,500,088.02	Submitted request for time extension due to weather condition.				On-Going Construction
ATI	Retrofitting Works of Lower Ground Floor at Left End Wing and construction of Powerhouse at ATI Main Office	ATI-CO	31,765,674.61		First R+J Builders Phils., Corp.		13-Sep-17	26-Nov-17		15%	4,764,851.19	Submitted request for time eextension du to unavailability of area				On-Going Construction

Submitted by:

  
 Arch. Levi B. Reyes  
 AO III, Head-INFRA Unit

  
 RECEIVED  
 1/3/18  
 8:50 PM